


# Project Timeline

## Student Support Services Center

Ohlone College, Fremont Campus

May 17, 2005



Architecture  
Planning  
Interiors  
Management

### PHASE

### TARGET DATES

- |  |                                     |
|--|-------------------------------------|
| <b>I. Pre-design (Programming) (1.5 mo)</b><br><i>Deliverables: Program, Schedule, Cost Opinion</i>  | <b>Sep 9, 2004 – Feb 15, 2005</b>   |
| <b>II. Pre-design (LEEDS Workshop)</b><br><i>Deliverables: LEEDS Goals</i>   | <b>Feb 16, 2005 -- Feb 28, 2005</b> |
| <b>III. Initial Preliminary Design (3 mo)</b> <ul style="list-style-type: none"><li>• Presentation to Board Jul 13</li></ul> <i>Deliverables: 40% Prelim Plans, Cost Opinion</i>   | <b>Mar 1, 2005 – Jul 13, 2005</b>   |
| <b>IV. Final Preliminary Design (3 mo)</b> <ul style="list-style-type: none"><li>• Presentation to Board Oct 13</li></ul> <i>Deliverables: 100% Prelim Plans, Cost Opinion</i>   | <b>Jul 14, 2005 – Oct 13, 2005</b>  |
| <b>V. Initial Construction Documentation (2 mo)</b> <ul style="list-style-type: none"><li>• 40% College/District Review</li></ul> <i>Deliverables: 40% Drawings, Specifications, Cost Opinion</i>                                  | <b>Oct 14, 2005 – Dec 15, 2005</b>  |
| <b>VI. Final Construction Documentation (3 mo)</b> <ul style="list-style-type: none"><li>• 100% College/District Review</li><li>• Presentation to Board</li></ul> <i>Deliverables: 100% Drawings, Specifications, Cost Opinion</i> | <b>Dec 16, 2005 – Mar 16, 2006</b>  |
| <b>VII. DSA Review/Approval (6 mo)</b> <ul style="list-style-type: none"><li>• Bin Time</li><li>• Final District &amp; DSA Review/Approval</li></ul>   | <b>Mar 17, 2006 – Sep 14, 2006</b>  |
| <b>VIII. Bidding and Contract Award (2 mo)</b> <ul style="list-style-type: none"><li>• Notice (2 wk)</li><li>• Bidding (4 wk)</li><li>• Award (2 wk)</li></ul>   | <b>Sep 15, 2006 – Nov 16, 2006</b>  |
| <b>IX. Construction (18 mo)</b> <ul style="list-style-type: none"><li>• Midpoint Construction (June 2007)</li></ul>  | <b>Nov 17, 2006 – May 21, 2008</b>  |
| <b>X. Post Construction (2 mo)</b> <ul style="list-style-type: none"><li>• Commissioning</li><li>• Move-in</li></ul>   | <b>May 22, 2008 – July 23, 2008</b> |

Notes:

1. *Assumes a formal submittal to the Chancellors Office is not required. This is not a State funded Project.*
2. *Assumes on-going reviews and approvals.*