

BOND UPDATE 5/10/06

NEWARK CAMPUS

Construction has resumed now that the rain has ceased.

Project schedule is under evaluation.

**Final Bid Award Schedule,
Increment 2**

- Geo Coils – 6/14/06
- Site Concrete – 6/14/06
- Landscaping – 6/14/06
- Finish Carpentry/Millwork – 6/14/06

Construction Mgmt Services

Traditional Project Method

July 5th	1st Ad
July 12th	2nd Ad
July 13th	Bid-walk
August 8 th	Bids Due
September 13th	Board Approval

FREMONT CAMPUS

Student Services Building

- Working Drawings to the Board 7/12/06
- Construction to start Feb/March 2007

Asbestos Abatement of Building 7

- Work will begin January 2007, completion February 2007 for Demolition of building

October 11 th	1st Ad
October 18 th	2nd Ad
October 19th	Bid-walk (Non-Mandatory)
October 31 st	Bids Due
November 8 th	Board Approval
December 18 th	Begin Bldg Prep - Ohlone Staff Salvage Equip, Etc.
January 8 th	Begin Abatement
February 28 th	Completion

3-26A Roofer

Working on Punch List

3-25 Selected Bond Projects

Ramps are in. Minor concrete work needed before opening. (Note: Ramps will be painted after campus exterior paint color selection is made.)

Hand rails are 80% complete.

Doors: 160 doors are on-site, starting to be installed.

Concrete Stairs are being installed; estimated completion in June 2007.

3-31 Tennis Court Resurface

Start at the end of July 2006.

May 31st	1st Ad
June 7th	2nd Ad
June 8th	Bid Walk
June 27th	Open Bid
July 12th	Award
July 25th	Start

3-28 Classroom Renovation

1402/1406: Near completion

3-27 Campus Facelift

Color selection to the Board 5/24/06; Board to award contract 6/14/06. Project will begin June 2006.

**3-27 Front Stairs to Building 1
From Palm Bosque**

Planting/New Lights/Water Feature restoration completion in August 2006.

3-27 Campus Way Finding Signage

Approval to Board 7/12/06.