

Ohlone Community College District
Bond Update
 October 11, 2006

<u>Project #</u>	<u>Fremont Campus</u>	
2	Student Services Building	
		Working Drawings at the Department of State Architect.
	September 27 th	CM Contract awarded at Board Meeting
	January 2007	Bid Walk - Construction Company
	May 7 th	Award of Bid
	May 29 th	Begin Construction
2	Asbestos Abatement of Building 7	
		Award Contract – February 28, 2007
	March 5 th	Begin abatement (Interior)
	March 19 th (Spring Break)	Exterior abatement/demolition
	May 4 th	Expected Completion
3-25	Selected Bond Projects	Working on punch list
3-31	Tennis Court Improvements	
	September 29 th October	Completed Fencing
	October	Stairs in progress

3-27	Campus Exterior Wall repairs/coating/paint – Bldg. 1	Work in progress; estimated completion March 2007
3-28	Campus Way Finding Signage	Approval to Board 11/08/06
3-32	Technology Infrastructure Project	Assessment in progress

1	<u>Newark Campus</u>	
	Construction Status:	
	October 2006	Remaining basic site work in progress
	October 2006	Geo coil installation 95% complete
		Second floor deck pours 85% complete
		Fire Proofing in progress
	October 2006	Interior/Exterior Framing in process
		Ground Work – Amphitheater seating, exterior pathways – in progress
		A/V bidding in progress
		Exterior Wall panels in progress
	September 28th	Energy Recovery Units were hoisted in place
	October	Temporary Roof in process of installation to winterize building for construction work

The Web Cam is on the Newark Project site. Viewing is available on the College Website.