

**Ohlone Community College District**  
**Bond Update**  
December 13, 2006

<b><u>Project #</u></b>	<b><u>Fremont Campus</u></b>	
<b>2</b>	<b>Student Services Building</b>	
		Working Drawings at the Department of State Architect.
	November, 2006	Processing of General Contractor Pre-Qualifications
	December 12, 2006	Bid Walk - Construction Contractor
	February 14, 2007	Bid Opening
	February 28 <sup>th</sup>	Award of Bid
	May 7 <sup>th</sup>	Mobilize
	May 29 <sup>th</sup>	Begin Construction
<b>2</b>	<b>Asbestos Abatement of Building 7</b>	
	February 8, 2007	Bid Opening
	February 28 <sup>th</sup>	Award of Bid
	March 5 <sup>th</sup>	Begin abatement (Interior)
	March 19 <sup>th</sup> (Spring Break)	Exterior abatement/demolition
	May 4 <sup>th</sup>	Expected Completion
<b>3-25</b>	<b>Selected Bond Projects</b>	Working on punch list

<b>3-27</b>	<b>Campus Exterior Wall repairs/coating/paint – Bldg. 1</b>	Work in progress; estimated completion March 2007 – currently 60% complete.
<b>3-28</b>	<b>Campus Way Finding Signage</b>	In process
<b>3-32</b>	<b>Technology Infrastructure Project</b>	Assessment in progress

<b>1</b>	<b><u>Newark Campus</u></b>	
	Construction Status:	Total Project 36% complete
	December 2006	Remaining basic site work in progress – corporation yard - remaining asphalt (pavement) 90% complete
	December, 2006	Second floor deck pours 85% complete
	December, 2006	Interior/Exterior Framing in process –Overtime authorized to mitigate delays
	December, 2006	Ground Work – Amphitheater seating, exterior pathways – in progress
	December, 2006	Exterior Wall panels in progress
	December, 2006	Permanent Roof in process of installation
	November, 2006	Mechanical, electrical and fire proofing overhead work in progress
	December, 2006	PG&E Power to be provided
	January 2008	On Schedule for Completion

**The Web Cam is on the Newark Project site. Viewing is available on the College Website.**