

**Ohlone Community College District**  
**Bond Update**  
 January 10, 2007

<b><u>Project #</u></b>	<b><u>Fremont Campus</u></b>	
<b>2</b>	<b>Student Services Building</b>	
		Working Drawings approved by Department of State Architect.
	December 12, 2006	Bid Walk - Construction Contractor - completed
	February 9, 2007	Bid Opening
	February 28 <sup>th</sup>	Award of Bid
	May 7 <sup>th</sup>	Mobilize
	May 29 <sup>th</sup>	Begin Construction
<b>2</b>	<b>Asbestos Abatement of Building 7</b>	
	February 8, 2007	Bid Opening
	February 28 <sup>th</sup>	Award of Bid
	March 5 <sup>th</sup>	Begin abatement (Interior)
	March 26 <sup>th</sup> (Spring Break)	Exterior abatement/demolition
	May 4 <sup>th</sup>	Expected Completion
<b>3-25</b>	<b>Selected Bond Projects</b>	Working on punch list

<b>3-27</b>	<b>Campus Exterior Wall repairs/coating/paint – Bldg. 1</b>	Work in progress; estimated completion March 2007 – currently 70% complete.
<b>3-28</b>	<b>Campus Way Finding Signage</b>	On hold
<b>3-32</b>	<b>Technology Infrastructure Project</b>	Assessment in progress

<b>1</b>	<b><u>Newark Campus</u></b>	
	Construction Status:	Total Project 45% complete
	December 2006	PG&E Power provided
	January 2007	Remaining basic site work in progress – corporation yard - remaining asphalt (pavement) 90% complete
	January 2007	Second floor deck completed
	January 2007	Interior/Exterior Framing in process –Overtime authorized to mitigate delays
	January 2007	Ground Work – Amphitheater seating, exterior pathways – in progress
	January 2007	Exterior Wall panels completed
	January 2007	Permanent Roof in process of installation
	January 2007	Mechanical, electrical and fire proofing overhead work in progress
	Late January 2007	Exterior glazing (windows) begins
	January 2008	On Schedule for Completion

**The Web Cam is on the Newark Project site. Viewing is available on the College Website.**